



Ross County Building Department
15 N. Paint St, Suite 201, Chillicothe, OH 45601

PLUMBING TESTING

Both the water supply and the drainage system have tested at the factory. It is essential that they both be rechecked on site for leaks that may have been caused during transit.

SUPPLY SYSTEM TESTING

- 1) Yes No Visual inspection for leaks at all connections to fixtures
- 2) Yes No Tactile inspection for leaks at all connections to fixtures

DRAINAGE SYSTEM TESTING

Installer shall perform the following test and provide results to the Inspector. Inspector may request to be present for these tests.

Flood Level Test

Cap off Main Drain under home
Plug tub/shower drains
Fill system to level of toilet bowl rim
Release trapped air in shower and tub and re-plug
Refill to rim of toilet
Let stand for 15 minutes
Check for water leaks
Check level in toilet to determine loss of fluid
Repair leaks and retest
Repeat until passes test
Remove caps and allow system to drain.

- 3) Yes No Drain system passes test

Note: A HUD home will never pass a can test, also called a bowl test, due to the air admittance valves or Studer vents that are required under the sinks and lavatories.

DO NOT PERFORM A BOWL TEST OR A CAN TEST.